

Booking Zone	Employer	Start	End	Description	Status
TC2 Crane Lift/ Loading Bay	D&H Steel Construction Ltd	7:00 AM	3:30 PM	PH374-376	Expired
TC1 Crane Lift/ Loading Bay	D&H Steel Construction Ltd	7:00 AM	3:30 PM	PH170 roof steel for Matt	Expired
TC2 Crane Lift/ Loading Bay	Livefirm Construction (N.I) Ltd	7:00 AM	11:00 AM	Forklift to unload GIB from truck, then CT2 lif...	Expired
Village Logistics/ Manu Tapu	Livefirm Construction (N.I) Ltd	7:00 AM	11:00 AM	Forklift to unload GIB from truck, then CT2 lif...	Expired
Gate 3/TC1 SW Loading Bay	Livefirm Construction (N.I) Ltd	7:00 AM	10:00 AM	Blockwall bunker lid (9.5+)	Awaiting Review
Village Logistics/ Manu Tapu	D&H Steel Construction Ltd	7:00 AM	10:00 AM	Pick up of steel at manutapu	Expired
TC1 Crane Lift/ Loading Bay	Complete Reinforcing	7:00 AM	9:00 AM	REO DELIVERY	Awaiting Review
TC2 Crane Lift/ Loading Bay	Total Access	8:00 AM	9:00 AM	Scaffold materials	Expired
Pier Gate 2/ Loading Zone	McKenzie and Parma	8:00 AM	11:00 AM	Hydraulics pipe delivery	Expired
Pier Gate 1/ Loading Zone	Marin Construction	8:00 AM	1:00 PM	Skipping site concrete for GBs and PCs	Expired
TC2 Crane Lift/ Loading Bay	Hanlon Plumbing	8:30 AM	9:30 AM	PVC pipes & fittings delivery from Reece Plumbi...	Awaiting Review
TC2 Crane Lift/ Loading Bay	Livefirm Construction (N.I) Ltd	9:00 AM	9:30 AM	Forklift Unload SIKA 212 and TC2 lift up to lev...	Awaiting Review
TC2 Crane Lift/ Loading Bay	Livefirm Construction (N.I) Ltd	9:00 AM	10:00 AM	Forklift Unload orange blanket 1 pallet (move t...	Awaiting Review
Village Logistics/ Manu Tapu	Livefirm Construction (N.I) Ltd	9:00 AM	10:00 AM	Everitt Truck/ carters / GFC / urgent courier w...	Awaiting Review
TC2 Crane Lift/ Loading Bay	Livefirm Construction (N.I) Ltd	10:30 AM	11:00 AM	TC2 lift Concrete Hose from Lvl 2 to zone N(GF)...	Awaiting Review
TC2 Crane Lift/ Loading Bay	V-Pro Construction	11:00 AM	12:00 PM	GIB weatherline	Expired
Village Logistics/ Manu Tapu	V-Pro Construction	11:00 AM	12:00 PM	pink batt insulation	Awaiting Review
TC1 Crane Lift/	D&H Steel	11:00 AM	11:30 AM	comfloor edge	Expired

Booking Zone	Employer	Start	End	Description	Status
Loading Bay	Construction Ltd			trim	
TC2 Crane Lift/ Loading Bay	Total Access	12:00 PM	1:00 PM	Scaffold materials	Expired
Pier Gate 1/ Loading Zone	McKenzie and Parma	1:00 PM	3:00 PM	Concreted delivery for HV4 base	Expired
TC2 Crane Lift/ Loading Bay	Livefirm Construction (N.I) Ltd	1:30 PM	3:30 PM	Forklift to unload GIB from truck, then CT2 lif...	Expired
TC2 Crane Lift/ Loading Bay	V-Pro Construction	2:00 PM	4:00 PM	Pink Batt Insulation	Awaiting Review